

[illegible]

- (a) Con Rd 19 COMPLETED
- (b) Maxville Lagoon COMPLETED
- (c) Blythe Road COMPLETED
- (d) Kenyon Concession 8 - COMPLETED
- (e) MacPhee Road - Urgent to ensure compliance with railway crossing regulations - COMPLETED
- (f) Cuthbert -> Hugh Kennedy - Next as it is close to MacPhee - est 4-5 weeks
- (g) Creek Road - est 4-5 weeks

- (n) **Concession 7 -> MacDonnell Side Rd** - Culverts need replacing - est 4-5 weeks
- (i) **Wylie Rd -> Menard Rd** - Need to clean up clear zone from last years work - est 4-5 weeks

**Please note these times are estimates, if additional culverts need to be replaced it may take additional time*



115 Wilshire Rd.
 10005 Cape Can May 116
 Ft. (904) 804-0100
 Fax: (904) 804-0142



Consulting
 Engineers
 of Orlando

DATE	BY	REVISION
May 23, 2011		
04-23-102		
3		